

[illegible]

[REDACTED]

[REDACTED]

		PROGRAMADO	
MES	FECHA	MES	SEMANAL
INICIO	23/11/2015		
1	22/12/2015	\$ 475.982.761,50	
2	22/01/2016	\$ 138.828.305,44	
3	20/02/2016	\$ 138.828.305,44	
4	22/03/2016	\$ 138.828.305,44	
5	22/04/2016	\$ 138.828.305,44	
6	23/05/2016	\$ 138.828.305,44	
	23/06/2016	\$ 138.828.305,44	
	24/07/2016	\$ 138.828.305,44	
	24/08/2016	\$ 138.828.305,44	

VR TOTAL CONTRATO \$ 1.586.609.205,00

\$ 1.170.124.288,69

VALOR PARCIAL

IVA

SEÑALIZACION PEATONAL

AVISO DIRECCIONAL	\$ 169.400.000,00	\$ 27.104.000,00
PANEL INTERPRET. ADOSADO	\$ 13.068.000,00	\$ 2.090.880,00

SEÑALIZACION ELEVADA

BANDERA BIENV 7 MTS	\$ 84.700.000,00	\$ 13.552.000,00
BANDERA TIPO INVIAS	\$ 21.780.000,00	\$ 3.484.800,00
LAMA PARA BANDERA	\$ 9.292.800,00	\$ 1.486.848,00
TABLERO PASAVIAS	\$ 23.232.000,00	\$ 3.717.120,00
TABLERO BANDERA	\$ 4.356.000,00	\$ 696.960,00
PASAVIAS 12 MTS	\$ 18.150.000,00	\$ 2.904.000,00
PASAVIAS 24 MTS	\$ 21.780.000,00	\$ 3.484.800,00

SUMINISTRO

TOTEM CON CIMENTACION MOD	\$ 23.038.688,00	\$ 3.686.190,08
MONOLITO CIMENTACION MOD	\$ 60.885.584,00	\$ 9.741.693,44
PANEL INTERPRET PIE	\$ 12.127.248,00	\$ 1.940.359,68
PANEL INTERPRET MESA	\$ 1.853.872,00	\$ 296.619,52
BANDERA 4 X 1,5	\$ 273.890.955,00	\$ 43.822.552,80
SEÑAL DIRECCIONAL 4 MODUL	\$ 186.742.861,00	\$ 29.878.857,76
BANDERAS DOBLES 7 MTS	\$ 12.684.764,00	\$ 2.029.562,24
BANDERAS DOBLES 4 MTS	\$ 9.770.798,00	\$ 1.563.327,68

VALOR PARCIAL

A.I.U.

INSTALACION SEÑALES

TRANSP. INSTAL SEÑAL PEAT	\$ 27.007.200,00	\$ 45.531.831,49
TRANSP. INSTAL SEÑAL VEHIC	\$ 58.685.000,00	\$ 45.531.831,49

VALOR PARCIAL

A.I.U.

INSTALACION SEÑALES

TRANSPORTE MATERIALES	\$ 45.000.000,00	\$ 45.531.831,49
LOCALIZACION REPLANTEO	\$ 84.043.740,00	\$ 45.531.831,49
APIQUES HASTA 4 MTS	\$ 374.343,00	\$ 45.531.831,49
AJUSTES	\$ 73.792,00	\$ 45.531.831,49

13.134.182
65.670.911
10.507.346
#####

	EJECUTADO		
ACUMULADO	MES	SEMANAL	ACUMULADO
	\$ -		\$ -
\$ 475.982.761,50	\$ 475.982.761,50	\$ -	\$ 475.982.761,50
\$ 614.811.066,94	\$ -		\$ 475.982.761,50
\$ 753.639.372,38	\$ -		\$ 475.982.761,50
\$ 892.467.677,81	\$ -		\$ 475.982.761,50
\$ 1.031.295.983,25	\$ -		\$ 475.982.761,50
\$ 1.170.124.288,69	\$ 512.392.789,00	\$ -	\$ 988.375.550,50
\$ 1.308.952.594,13	\$ -	\$ -	\$ 988.375.550,50
\$ 1.447.780.899,56	\$ -	\$ -	
\$ 1.586.609.205,00	\$ -	\$ -	

TOTAL		DISEÑO, FABRICACION, TRANSPORTE E INSTALACION
\$ 196.504.000,00	12%	3,10%
\$ 15.158.880,00	1%	0,24%

\$ 98.252.000,00	6%	1,55%
\$ 25.264.800,00	2%	0,40%
\$ 10.779.648,00	1%	0,17%
\$ 26.949.120,00	2%	0,42%
\$ 5.052.960,00	0,32%	0,08%
\$ 21.054.000,00	1%	0,33%
\$ 25.264.800,00	2%	0,40%

\$ 26.724.878,08	2%	0,42%
\$ 70.627.277,44	4%	1,11%
\$ 14.067.607,68	1%	0,22%
\$ 2.150.491,52	0,14%	0,03%
\$ 317.713.507,80	20%	5,01%
\$ 216.621.718,76	14%	3,41%
\$ 14.714.326,24	1%	0,23%
\$ 11.334.125,68	1%	0,18%

\$ 72.539.031,49	5%	2,29%
\$ 104.216.831,49	7%	3,28%

\$ 90.531.831,49	6%
\$ 129.575.571,49	8%
\$ 45.906.174,49	3%
\$ 45.605.623,49	3%
\$ 1.586.609.205	

512392789



