



OBSERVACIONES

Aunque la grafica de ejecucion muestra un cero (0) de avance de obra esto obedece a como esta establecida la forma de pago; sin embargo se han realizado trámites, reuniones de avance y seguimiento, compra de materiales, preliminares de actualización de diseños; se ha comenzado al fabricación entre otras; sin embargo no muestra ejecucion presupuestal puesto que no se ha facturado aun.

se estan realizar labores de campo respecto la actualización de la señalización peatonal

REGISTRO FOTOGRÁFICO



NOMBRE REPRESENTANTE LEGAL INTERVENTORIA
JOSE JOAQUIN ORTIZ GARCIA

FIRMA REPRESENTANTE LEGAL INTERVENTORIA

Primer pago: \$83'043.240 (15% del valor del contrato)
Actas parciales: \$30'642.956 (7,38% del 75% del valor del contrato de interventoría)
Total: \$113'686.196=20,54% del valor total del contrato

4 CONVENCIONES

CONVENCIONES

CAPÍTULOS

SUBCAPÍTULO

TAREA
ACTIVIDADES

For more information, contact the Office of the Vice President for Research and the Office of the Vice President for Student Affairs.

1

For more information, contact the Office of the Vice President for Research and the Office of the Vice President for Student Affairs.

[REDACTED]

i

[REDACTED]



		PROGRAMADO		
MES	FECHA	MES	SEMANAL	ACUMULADO
INICIO	23/11/2015	\$ -		
1	22/12/2015	\$ -		
2	22/01/2016	\$ -		
3	20/02/2016	\$ -		
4	22/03/2016	\$ -		
5	21/04/2016	\$ 608.000.800,00		\$ 608.000.800,00
6	22/05/2016	\$ 336.476.800,00		\$ 944.477.600,00

PROGRAMADO				
MES	FECHA	MES	ACUMULADO	
INICIO	23/11/2015	\$ -	\$ -	-
1	22/12/2015	\$ -	\$ -	-
2	22/01/2016	\$ -	\$ -	-
3	20/02/2016	\$ -	\$ -	-
4	22/03/2016	\$ -	\$ -	-
5	21/04/2016	\$ 608.000.800,00	\$ 608.000.800,00	608.000.800,00
6	22/05/2016	\$ 336.476.800,00	\$ 944.477.600,00	944.477.600,00

EJECUTADO			
MES	SEMANAL	ACUMULADO	
\$ -		\$ -	
\$ -	\$ -	\$ -	
\$ -		\$ -	
\$ -		\$ -	
\$ -		\$ -	
\$ -		\$ -	
\$ -	\$ -	\$ -	

EJECUTADO
ACUMULADO

MES

ACUMULADO

\$\$\$\$\$